



City of Sunset Valley Public Works Department Construction Weekly Field Report

Project: Combined 2022-2023 CIP

Date: 4/21/23

Current Job Status

Scope Completed: Week of 4/17/23

- Contractor called in for utility locates and completed survey.
- Staff took a video of all locations.
- Recommendations by staff are to use fire hydrants that will match existing American Darling fire hydrants in Sunset Valley.
 - This will be a change order of approximately \$6,000. Using American Darling fire hydrants will help with the maintenance of the hydrants in the future.

Next Steps: Week of 4/24/23

- Contractor will mobilize and start installation of erosion control and pothole to locate utilities in the path of construction on Sunset Trail.

Notes

- Traffic will be one way and only flow north on Sunset Trail. Expect minor traffic delays.

Project Contingency

Project Contingency Budget	Pending Contingency Expense	Description	Remaining Budget
\$190,070	\$6,000	American Darling Hydrants	\$184,070