



City of Sunset Valley Public Works Department Construction Weekly Field Report

Project: Combined 2022-2023 CIP

Date: 05/08/2023

Current Job Status

Scope Completed: Week of 4/24/23.

- Contractor continued with pot holing for utilities and installing erosion control. Water line installation began on Sunset Trail and installed 60 feet of water line.

Next Steps: Week of 05/01/2023

- Contractor will continue installing water line on Sunset Trail

Notes

- Traffic will be one way and only flow north on Sunset Trail. Expect minor traffic delays.
- Change order pending for fire hydrants (see 4/17/2023 report)

Project Contingency

Project Contingency Budget	Pending Contingency Expense	Description	Remaining Budget
\$190,070	\$6,000	Change #1 American Darling Hydrants	\$184,070