



City of Sunset Valley Public Works Department Construction Weekly Field Report

Project: Combined 2022-2023 CIP

Date: 05/08/2023

Current Job Status

Scope Completed: Week of 05/01/2023

- Water line installation on Sunset Trail installed 780 feet of water line. Water line alignment was changed due to the existing wastewater line being too close. RFI issued to engineer for approval.

Next Steps: Week of 05/08/2023

- Contractor will continue installing water line on Sunset Trail
- Contractor will continue demo and install of drainage on Jones Road

Notes

- Traffic will be one way and only flow north on Sunset Trail. Expect minor traffic delays.
- Traffic will be down to 2 lanes on Jones Road.
- Change order pending for fire hydrants (see 4/17/2023 report)

Project Contingency

Project Contingency Budget	Pending Contingency Expense	Description	Remaining Budget
\$190,070	\$6,000	Change Order #1 American Darling Hydrants	\$184,070
	\$14,203	Soil Testing	\$169,867