



City of Sunset Valley Public Works Department Construction Weekly Field Report

Project: Combined 2022-2023 CIP

Date: 05/22/2023

Current Job Status

Scope Completed: Week of 05/15/2023

- Water line installation on Sunset Trail installed 230 feet of water line. Existing 4-inch water line was disconnected at Jones Road but remains active from Reese Drive. Demo and reconstruction of the inlets is complete and started demo of driveway at 2905 Jones.

Next Steps: Week of 05/22/2023

- Contractor will continue installing water line on Sunset Trail
- Contractor will continue to demo and install of driveway on Jones Road

Notes

- Traffic will be one way and only flow north on Sunset Trail. Expect minor traffic delays.
- Traffic will be down to 2 lanes on Jones Road.
- Change order pending for fire hydrants (see 4/17/2023 report)
- Weather has been a factor in slowing down construction

Project Contingency

Project Contingency Budget	Pending Contingency Expense	Description	Remaining Budget
\$190,070	\$6,000	Change Order #1 American Darling Hydrants	\$184,070
	\$14,203	Soil Testing	\$169,867