



City of Sunset Valley Public Works Department Construction Weekly Field Report

Project: Combined 2022-2023 CIP

Date: 05/30/2023

Current Job Status

Scope Completed: Week of 05/22/2023

- Water line installation on Sunset Trail installed 440 feet of water line. Demo and re construction of driveway at 2905 Jones was completed.

Next Steps: Week of 05/30/2023

- Contractor will continue installing water line on Sunset Trail and begin installing fire hydrants and water service taps.

Notes

- Traffic will be one way and only flow north on Sunset Trail. Expect minor traffic delays.
- Change order pending for fire hydrants (see 4/17/2023 report)
- Weather has been a factor in slowing down construction

Project Contingency

Project Contingency Budget	Pending Contingency Expense	Description	Remaining Budget
\$190,070	\$6,000	Change Order #1 American Darling Hydrants	\$184,070
	\$14,203	Soil Testing	\$169,867