



City of Sunset Valley Public Works Department Construction Weekly Field Report

Project: Combined 2022-2023 CIP

Date: 06/5/2023

Current Job Status

Scope Completed: Week of 5/29/2023

- Water line installation on Sunset Trail installed 60 feet of water line. Most of the water main line has been installed. The contractor installed four service taps and two fire hydrants.

Next Steps: Week of 6/5/2023

- Contractor will continue installing fire hydrants and service taps.

Notes

- Traffic will be one way and only flow north on Sunset Trail. Expect minor traffic delays.
- Change order pending for fire hydrants (see 4/17/2023 report)
- Weather has been a factor in slowing down construction

Project Contingency

Project Contingency Budget	Pending Contingency Expense	Description	Remaining Budget
\$190,070	\$6,000	Change Order #1 American Darling Hydrants	\$184,070
	\$14,203	Soil Testing	\$169,867