

City of Sunset Valley Public Works Department Construction Weekly Field Report

Project: Combined 2022-2023 CIP

Date: 06/12/2023

Current Job Status

Scope Completed: Week of 6/5/2023

• Water line installation on Sunset Trail 95 percent complete. The contractor completed installation of service taps and fire hydrants.

Next Steps: <u>Week of 6/12/2023</u>

• The contractor will pressurize the water main and start pressure tests. A construction fence will be installed at 42 Lone Oak.

Notes

- Traffic will be one way and only flow north on Sunset Trail. Expect minor traffic delays.
- Change order pending for fire hydrants (see 4/17/2023 report)
- Weather has been a factor in slowing down construction

Project Contingency

Project	Pending	Description	Remaining Budget
Contingency	Contingency		
Budget	Expense		
\$190,070	\$6,000	Change Order #1	\$184,070
		American Darling	
		Hydrants	
	\$14,203	Soil Testing	\$169,867