



# City of Sunset Valley Public Works Department Construction Weekly Field Report

**Project:** Combined 2022-2023 CIP

**Date:** 06/19/2023

## Current Job Status

**Scope Completed:** Week of 6/12/2023

- Water line installation on Sunset Trail 95 percent complete. The contractor pressurized the water main on Sunset Trail and passed the test.

**Next Steps:** Week of 6/19/2023

- The contractor will start installing the water main from Lone Oak to Curly Mesquite and backfilling the water main on Sunset Trail with road base.

## Notes

- Traffic will be one way and only flow north on Sunset Trail. Expect minor traffic delays.
- Change order pending for fire hydrants (see 4/17/2023 report)
- Weather has been a factor in slowing down construction

## Project Contingency

Project Contingency Budget	Pending Contingency Expense	Description	Remaining Budget
\$190,070	\$6,000	Change Order #1 American Darling Hydrants	\$184,070
	\$14,203	Soil Testing	\$169,867