



# City of Sunset Valley Public Works Department Construction Weekly Field Report

**Project:** Combined 2022-2023 CIP

**Date:** 07/24/2023

## Current Job Status

**Scope Completed:** Week of 7/17/2023

- Water line installation on Sunset Trail is 98 percent complete. Construction of the water line from Lone Oak Trail to Curley Mesquite Cove is 98 percent complete. Construction of the turnaround on Lone Oak Trail is 50 percent complete. Water line on the North Side of Lone Oak is 75 percent complete. Construction started on the wastewater main on Hwy 290.

**Next Steps:** Week of 7/24/2023

- The contractor will finish construction on the water line on Lone Oak Trail and continue construction on the turnaround on Lone Oak Trail. Contractor will continue construction on the wastewater main on Hwy 290.

## Notes

- Change order pending for fire hydrants (see 4/17/2023 report)
- Weather has been a factor in slowing down construction

## Project Contingency

Project Contingency Budget	Pending Contingency Expense	Description	Remaining Budget
\$190,070	\$6,000	Change Order #1 American Darling Hydrants	\$184,070
	\$14,203	Soil Testing	\$169,867