



# City of Sunset Valley Public Works Department Construction Weekly Field Report

**Project:** Combined 2022-2023 CIP

**Date:** 09/5/2023

## Current Job Status

**Scope Completed:** Week of 8/28/2023

- Water line installation on Sunset Trail is complete. Construction of the water line from Lone Oak Trail to Curley Mesquite Cove is complete. Construction of the turnaround on Lone Oak Trail is 75 percent complete. Water line on the North Side of Lone Oak is complete. Construction of the wastewater main on Hwy 290 is 75 percent complete. Construction of the water line for AISD meter conversion is complete. Contractor started and finished the installation of the back flow on Oakdale.

**Next Steps:** Week of 9/4/2023

- Mill and overlay Sunset Trail and Lone Oak Trail

## Notes

- Change order pending for fire hydrants (see 4/17/2023 report)
- Weather has been a factor in slowing down construction
- Contractor is waiting on subcontractor to finish Hwy 290 Wastewater Main

## Project Contingency

Project Contingency Budget	Pending Contingency Expense	Description	Remaining Budget
\$190,070	\$6,000	Change Order #1 American Darling Hydrants	\$184,070
	\$14,203	Soil Testing	\$169,867