



# City of Sunset Valley Public Works Department Construction Weekly Field Report

**Project:** Combined 2022-2023 CIP

**Date:** 09/18/2023

## Current Job Status

**Scope Completed:** Week of 9/11/2023

- No scope completed waiting on subcontractors.

**Next Steps:** Week of 9/18/2023

- Install lid to back flow vault and test the back flow.

## Notes

- Change order pending for fire hydrants (see 4/17/2023 report)
- Weather has been a factor in slowing down construction
- Contractor is waiting on subcontractor to finish Hwy 290 Wastewater Main

## Project Contingency

Project Contingency Budget	Pending Contingency Expense	Description	Remaining Budget
\$190,070	\$6,000	Change Order #1 American Darling Hydrants	\$184,070
	\$14,203	Soil Testing	\$169,867