									CIP Summary						
Project/Fund	Council Action Date	Budget Source	Budget from each Source	Total Budget	Task Order No./ Assigned To	Estimated Timeline	Estimated Start Date	% of Project Completed	Engineering Task Order Budget	Engineering Budget Spent to Date	Engineering Budget Remaining	Construction Budget	Construction Budget Spent to Date	Construction Budget Remaining	Issues/Notes
							Lone Oak	and Sunset Trail \	Water/Street Imp	rovements					
Lone Oak Water Lines	10/5/2021	Utility Reserves- Water	\$ 190,000.00		Freeland Turk #10	14 months	Construction TBD	75% Design							
Sunset Trail Water Lines	10/5/2021	Utility Reserves- Water	\$ 380,000.00		Freeland Turk #10	14 months	Construction TBD	75% Design	1						
Lone Oak Turnaround	10/5/2021	Street	\$ 80,000.00		Freeland Turk #10	14 months	Construction TBD	100% Design							This project is in the engineering design pha and is about 75% complete. The turnaround h
one Oak Street Mill and Overlay	10/5/2021	Street	\$ 239,126.00	\$ 1,032,129.00	Freeland Turk #10	14 months	Construction TBD	75% Design	\$ 128,000.00	\$74,500	\$ 53,500.00			received TCEQ approval. The turns requires that right of way be dedicate	received TCEQ approval. The turnaround requires that right of way be dedicated to the City, City staff is working to finalize easemer
iunset Trail Mill and Overlay	10/5/2021	Street	\$ 143,003.00		Freeland Turk #10	14 months	Construction TBD	75% Design							ioi this project.
								Wastewat	er Projects						
WW- Lift Station	2/2/2021	Utility Reserves- Wastewater	\$ 194,000.00	\$ 194,000.00	Freeland Turk #4	12 months	Bids March 2022	100% Design 100% TCEQ Permit Process	\$ 77,000.00	\$ 69,404.56	\$ 7,595.44				The PW department has worked with a loca vendor to acquire the pumps and unpgrades the electrical panel. The Department is proposing to release the project for bids for the civil work only, removing the instrumentation/electrical upgrades from the original project. This proposal was discussed with and approved by the Public Works committee and will be presented to City Cour
WW - US 290 Sewer	2/15/2022	Utility Reserves- Wastewater	\$ 150,000.00	\$ 150,000.00	Freeland Turk #13	Pending	Pending	O%	\$ 45,000.00	\$ 39,495.37	\$ 5,504.63				Project has received TeCg approval. The pro- is now undergoing approval and coordinati with TXDOT. The City is also coordinating w the Holiday Inn for construction easements. project will be combined with the Lone Oak/Sunset Trail Project for possible cost sayings.
								Venue	Fund						
Lovegrass Water Quality Pond	10/5/2021	Green tax	\$65,000	\$ 65,000.00	Freeland Turk #11	6 months	Pending	75% of Assessment Completed Genera		\$ 3,942.50	\$ 6,057.50				All parts have been ordered and the pump is stock. There are supply chain issues which delaying delivery of parts for the electrical parts is anticipated this project will be underway August.
			ı				ı	Genera	ii runa						The trail has been completed and is open for
Valley Creek Park	10/5/2021	General Fund	\$40,000	\$40,000	Freeland Turk #12	4 Month	Nov-21	Construction 95 % Complete	\$ 5,000.00	\$ 3,585.90	\$ 1,414.10	\$ 35,000.00	\$ 18,634.00	\$ 16,366.00	use. Signage has been ordered. The screen plantings will be initiated in the fall.
								General Fund P	anning Project	5					
Project/Fund	Council Action Date	Budget Source	Budget from each Source	Total Budget	Assigned To	Estimated Timeline	Estimated Start Date	% of Project Completed	Consultant Budget	Consultant Budget Spent	Consultant Budget Remaining	Construction Budget	Construction Budget Spent	Construction Budget	Issues/Notes
arks and Open Space Master Plan	2/2/2022	General Fund	\$50,000	\$50,000	Asakura Robinson	6 months	Jan-22	65%	\$ 50,000.00	\$ 32,512.50	\$ 17,487.50	NA	NA	NA	The Survey has been completed and the consultant is working on initial plans. The P and Open Space ad Hoc Committee will m on July 26th for intial plan review.
Land Development Code	Pending	General Fund	\$50,000	\$50,000	Carolyn	18 months	Mar-22	0%				NA	NA	NA	Due to the continued work on the Comprehensice Plan, this project has bee delayed.
GIS Mapping		General Fund	\$25,000	\$25,000	Carolyn	9 months	Jan-22	20%	\$25,000	\$6,026	\$ 18,974.00	NA	NA	NA	Intern started on 2/2/22. Trail map has bee completed and other mapping projects ar underway. A new City base map will be avails by the end of July.