							Stear	ns Lane Lift	Station Reh	abilitation						
Projec	t Description	Budget Source	Percentage per Source	FY 2023 Total Budget with Encumberances	Task Order			Engineering Budget Spent FY 2022	Engineering Budget Spent FY 2023	Engineering Budget Remaining	Construction Contract	Construction Budget Spent to Contingency Date	Contingency Spent	Construction Budget Remaining	Overall Budget Remaining	Project Status
Rehabilitation	of sewer lift station	Utility Infrastructure	100%	\$ 273,251.00	Freeland Turk Task Order 4	\frac{1}{2} \frac{1}{2} \frac{1}{2} \frac{1}{2}		\$ 33,691.00	\$ 1,766.15	\$ 3,980.64	\$ 208,904.00	\$ 27,725.64 \$ 58,600.21		\$ 181,178.36	\$ 243,759.21	Project has been awarded to Prota. Project will begin Construction January 3rd,
	2022-2023 Combined CIP Project Ex 2023 Total Engineering Engineering Engineering Construction Construction															2023.
Projec [.]	t Description	Budget Source	Percentage per Source	FY 2023 Total Budget with Encumberances	Task Order	Engineering Task Order Budget	Engineering Budget Spent FY 2022	Engineering Budget Spent FY 2023	Engineering Budget Remaining	Construction Contract	Construction Budget Spent to Date	Contingency Contingency Spent	Construction Budget Remaining	Overall Budget Remaining	Project Status	Project Status
Lone Oak Water Lines	Remove bottleneck at the water connection entry. Connect the waterlines from Curley Mesquite and Lone Oak Trail.	Utility Infrastructure	13%	\$ 163,710.00	Freeland Turk Task Order 10											
Sunset Trail Water Lines	Replace waterline with 8 inch waterline and add fire hydrants	Utility Infrastructure	26%	\$ 342,574.00	Freeland Turk Task Order 10											
Lone Oak Mill and Overlay	Once waterlines are replaced mill and overlay all of Lone Oak Trail street	Street	16%	\$ 209,366.00	Freeland Turk Task Order 10		\$ 96,000.00		\$ 32,000.00							
Lone Oak Turnaround	Create a compliant turnaround at the end of Lone Oak Trail	Street	12%	\$ 159,350.00	Freeland Turk Task Order 10											
Sunset Trail Mill and Overlay	Once waterlines are replaced mill and overlay all of the street surface of Sunset Trail	Street	10%	\$ 129,563.00	Freeland Turk Task Order 10											This project is currently out for bids. Once bids are received the project will be presented to City Council.
290 Wastewater Line	Replace sagging wastewater line along HWY 290 Switch AISD	Utility Infrastructure	8%	\$ 108,485.00	Freeland Turk Task Order 13	45()()()()	\$ 41,168.81		\$ 3,831.19							-
AISD Meter Conversion	properties to Sunset Valley water customers	Utility Infrastructure	9%	\$ 115,000.00	NA											-
Jones Road Drainage	Improve drainage along Jones Road near Sunset Trail	Drainage	6%	\$ 77,000.00	FY 2021 Project											
combined as one Project. The t projects are no lo	ted above have been e Capital Improvement ask orders for these onger in effect and have d with task order 15.	See Above	6500200%	\$ 1,305,048.00	Freeland Turk Task Order 15	4 55 ()()()()		\$ 6,037.50	\$ 48,962.50						\$ 1,299,010.50	
							Lovegrass	Lane Water	Quality Pond	d Rehabili	tation					
Projec	t Description	Budget Source		tal Budget with mberances	Task Order	Engineering Task Order Budget	Engineering Budget Spent FY 2021 Prior to CIP Development	Engineering Budget Spent FY 2022	Engineering Budget Spent FY 2023	Engineering Budget Remaining	Construction Contract	Construction Budget Spent to Contingency Date	Contingency Spent	Construction Budget Remaining	Overall Budget Remaining	Project Status Divided Water Solutions is
	of the Lovegrass Lane Quality Pond	Green tax	\$	65,000.00	Freeland Turk #11	\$ 10,000.00		\$ 3,942.50			\$ 14,163.00	\$ 5,113.82 \$ 40,837.00		\$ 9,049.18	\$ 53,828.68	assisting with Phase 1 of this
	t Description Repair subsidence	Budget Source	Percentage per Source	FY 2023 Total Budget	Task Order	Engineering	Engineering Budget Spent FY 2021 Prior to CIP Development	Engineering Budget Spent FY 2022	Engineering Budget Spent FY 2023	Engineering Budget Remaining	Construction Contract	Construction Budget Spent to Contingency Date	Contingency Spent	Construction Budget Remaining	Overall Budget Remaining	Project Status
ERW Bridge Repairs ERW - Home	and damaged areas of ERW bridge Repair cracked	Streets	62%	\$ 515,000.00												
Depot Street Repairs Home Depot Master Meter	concrete areas Rehabilitate meter vault to not fill with	Streets Utility Infrastructure	7%	\$ 255,000.00			N/A	N/A								This project is in engineering
	water. ave been combined as CIP project.	See Above	100%	6 \$ 825,000.00	Freeland Turk Task Order 16	\$ 126,000.00	N/A	N/A	\$ 19,664.23	\$ 106,335.77					\$ 805,335.77	phase with surveying and research on the area being conducted.
Country White Lane Waterline Engineering Fig. 1. Fig.																
	t Description	Budget Source	FY 2023 ⁻	Total Budget	Task Order	Engineering Task Order Budget	Budget Spent FY 2021 Prior to CIP Development	Engineering Budget Spent FY 2022	Engineering Budget Spent FY 2023	Engineering Budget Remaining	Construction Contract	Construction Budget Spent to Contingency Date	Contingency Spent	Construction Budget Remaining	Overall Budget Remaining	Project Status
Country Whit	replace waterline on te Lane and add fire ydrants	Utility Infrastructure	\$	100,000.00	Freeland Turk Task Order 17	\$ 54,000.00	NA	NA NA	6416.72	\$ 47,583.28						Engineering is underway for this project.
						Engineering	Engineering Budget Spent FY	Engineering	en Space Pr Engineering	Engineering	Construction	Construction	Contingency	Construction	Overall Budget	
	Trail to connect the Ernest Robles Way	Budget Source	FY 2023	Total Budget	Task Order	Task Order Budget	2021 Prior to CIP Development	Budget Spent FY 2022	Budget Spent FY 2023	Budget Remaining	Contract	Budget Spent to Contingency Date	Spent	Budget Remaining	Remaining	Project Status RFQ has been placed to find a
Upper Cougar Creek Trail	Trail and create a loop through Upper Cougar Creek. Create new trail and	General Fund	\$	265,000.00	Task Order #19	\$ 74,000.00										landscape architect to design the trail.
Trail Signs Trail Sign Ungrades	wayfinding signs. Replace and update	General Fund General Fund	\$	45,000.00 15,000.00	NA NA											TBD TBD
Upgrades Sunset Valley Nature Area Trail	existing signs. Create shortcut trail connection in Sunset	General Fund	\$	12,000.00	NA											TBD
	Valley Nature Area.															1