Stearns Lane Lift Station Rehabilitation																	
			Percentage per	FY 2023 Total		Engineering	Engineering Budget Spent FY 2021 Prior to CIP		Engineering	Engineering	Construction	Construction		Contingency	Construction	Overall Budget	
Project I	Description	Budget Source	Source	Budget with Encumberances	Task Order	Task Order Budget	accounted for in CIP project budget. This was General Engineering FY	Budget Spent FY 2022	Budget Spent FY 2023	Budget Remaining	Contract	Budget Spent to Date	Contingency	Spent	Budget Remaining	Remaining	Project Status
Rehabilitation c	of sewer lift station	Utility Infrastructure	100%	\$ 273,251.00	Freeland Turk Task Order 4	\$ 77,000.00	\$ 37,562.21	\$ 33,691.00	\$ 4,279.23	\$ 1,467.56	\$ 208,904.00	\$ 203,559.41	\$ 58,600.21	\$ 54,794.20	\$ 5,344.59	\$ 10,618.16	Project Completed
				FY 2023 Total		Engineering	202 Engineering	2-2023 Cor	nbined CIP		Construction			Construction			
	Description	Budget Source	Percentage per Source	Budget with Encumberances	Task Order	Task Order Budget	Budget Spent FY 2022		Budget Remaining	Construction Contract	Budget Spent to Date	Contingency	Contingency Spent	Budget Remaining	Overall Budget Remaining	Project Status	Project Status
Lone Oak Water Lines	Remove bottleneck at the water connection entry. Connect the waterlines from Curley Mesquite and Lone Oak Trail.	Utility Infrastructure	13%	\$ 163,710.00	Freeland Turk Task Order 10												
Water Lines	Replace waterline with 8 inch waterline and add fire hydrants	Utility Infrastructure	26%	\$ 342,574.00	Freeland Turk Task Order 10												
Lone Oak Mill and Overlay	Once waterlines are replaced mill and overlay all of Lone Oak Trail street	Street	16%	\$ 209,366.00	Freeland Turk Task Order 10		\$ 96,000.00		\$ 32,000.00								
Lone Oak Turnaround	Create a compliant turnaround at the end of Lone Oak Trail	Street	12%	\$ 159,350.00	Freeland Turk Task Order 10												
Sunset Trail Mill and Overlay	Once waterlines are replaced mill and overlay all of the street surface of	Street	10%	\$ 129,563.00	Freeland Turk Task Order 10												Project was rebid.
290 Wastewater Line	Sunset Trail Replace sagging wastewater line along HWY 290	Utility Infrastructure	8%	\$ 108,485.00	Freeland Turk Task Order 13	\$ 45,000.00	\$ 41,168.81		\$ 3,831.19								
AISD Meter Conversion	Switch AISD properties to Sunset Valley water customers	Utility Infrastructure	9%	\$ 115,000.00	) NA												
Jones Road Drainage	Improve drainage along Jones Road near Sunset Trail	Drainage	6%	\$ 77,000.00	FY 2021 Project												
combined as one of Project. The tast projects are no lon	ed above have been Capital Improvement sk orders for these ger in effect and have with task order 15.	See Above	6500200%	\$ 1,305,048.00	Freeland Turk Task Order 15	\$ 55,000.00		\$ 10,485.03	\$ 44,514.97							\$ 1,294,562.97	
							Lovegrass I	_ane Water	Quality Pon	d Rehabilit	tation						
Project (	Description	Budget Source		otal Budget with mberances	Task Order	Engineering Task Order Budget	Engineering Budget Spent FY 2021 Prior to CIP Development	Engineering Budget Spent FY 2022	Engineering Budget Spent FY 2023	Engineering Budget Remaining	Construction Contract	Construction Budget Spent to Date	Contingency	Contingency Spent	Construction Budget Remaining	Overall Budget Remaining	Project Status
	the Lovegrass Lane uality Pond	Green tax	\$	65,000.00	Freeland Turk #11	\$ 10,000.00		\$ 3,942.50			\$ 14,163.00	\$ 5,113.82	\$ 40,837.00		\$ 9,049.18	\$ 53,828.68	Irrigation testing completed.
Project I	Description	Budget Source	Percentage per Source	r FY 2023 Total Budget	Task Order	Engineering Task Order Budget	Engineering Budget Spent FY 2021 Prior to CIP Development	Engineering		Engineering Budget Remaining	Construction	Construction Budget Spent to Date	Contingency	Contingency Spent	Construction Budget Remaining	Overall Budget Remaining	Project Status
ERW Bridge	Repair subsidence and damaged areas of ERW bridge	Streets	62%	\$ 515,000.00													
Depot Street Repairs Home Depot Master Meter	Repair cracked concrete areas  Rehabilitate meter vault to not fill with	Streets  Utility Infrastructure	31% 7%	\$ 255,000.00	-		N/A	N/A									This project is underway. Research conducted on the
	water.																roadway. Project requested to expand to sidewalks on Home Depot BLVD.
	ve been combined as P project.	See Above	1009	% \$ 825,000.00	Freeland Turk Task Order 16	\$ 126,000.00	N/A	N/A	\$ 44,424.94	\$ 81,575.06						\$ 780,575.06	
Country White Lane Waterline																	
Project I	Description	Budget Source	FY 2023	Total Budget	Task Order	Engineering Task Order Budget	Engineering Budget Spent FY 2021 Prior to CIP Development	Engineering Budget Spent FY 2022	Engineering Budget Spent FY 2023	Engineering Budget Remaining	Construction Contract	Construction Budget Spent to Date	Contingency	Contingency Spent	Construction Budget Remaining	Overall Budget Remaining	Project Status
Country White	eplace waterline on Lane and add fire drants	Utility Infrastructure	\$	100,000.00	Freeland Turk Task Order 17	\$ 54,000.00	NA	NA	\$ 17,791.72	\$ 36,208.28							Engineering is underway for this project.
							P	arks and Op	en Space Pr	ojects							
Project (	Description  Trail to connect the	Budget Source	FY 2023	Total Budget	Task Order  Task Order	Engineering Task Order Budget	Budget Spent FY 2021 Prior to CIP Development	Engineering Budget Spent FY 2022	Engineering Budget Spent FY 2023	Engineering Budget Remaining	Construction Contract	Construction Budget Spent to Date	Contingency	Contingency Spent	Construction Budget Remaining	Overall Budget Remaining	Project Status
Upper Cougar Creek Trail	Trail to connect the Ernest Robles Way Trail and create a loop through Upper Cougar Creek.	General Fund	\$	265,000.00	#19 Freeland	\$ 134,000.00			\$ 12,963.75	\$ 121,036.25						\$ 252,036.25	Community Feedback Process to begin.
6107 Geological Survey	Survey of property	General Fund	\$	100,000.00	Task Order	\$ 7,540.12			\$ 7,540.12	\$ -						\$ -	Survey completed. Sinkhole location confirmed.
Trail Signs	Create new trail and wayfinding signs.	General Fund	\$	45,000.00	) NA												TBD
Upgrades	Replace and update existing signs.	General Fund	\$	15,000.00	) NA												TBD
Sunset Valley	Create shortcut trail connection in Sunset Valley Nature Area.	General Fund	\$	12,000.00	) NA												TBD